Active Projects										
CFS#	Project Name	Approved Project Budget	Estimated Project Total	Change in Estimated Project Total From Prior Report Incr/(Decr)	Projected Over/(Under) Project Budget	Total Expenditures thru 3/31/2024	Estimated Remaining Project Costs			
1	General Capital	149,920	149,920	-	-	12,673	137,248			
	<u>Design</u>									
	Parcel 205	125,000	125,000	-	-	30,941	94,059			
3	Parcel 504 Phase III	525,000	536,931	-	11,931	475,557	61,374			
	<u>Construction</u>									
4	Myers Subdivision Landscaping and Sidewalk	113,652	113,652	-	-	9,306	104,346			
5	Centerra Parkway Traffic Signals	815,399	815,399	-	-	15,572	799,827			
6	Millennium East 13th	7,187,505	7,187,505	-	-	32,742	7,154,763			
7	Kendall Parkway, Rocky Mtn. to Centerra Pkwy	1,800,000	1,800,000	-	-	189,697	1,610,303			
8	Centerra Regional Pond 1	1,147,015	1,147,015	-	-	77,108	1,069,907			
9	Kendall Parkway/I-25 Underpass	8,766,196	8,166,196	-	(600,000)	6,351,480	1,814,716			
10	Kendall Parkway Underpass/Bus Stop Enhancements	3,170,126	3,170,126	-	-	1,030,620	2,139,506			
	<u>Warranty</u>									
11	Precision on the Tracks	362,046	362,046	-	-	215,447	146,599			
12	Meyers Group 5th Subdivision	1,685,876	1,660,128	-	(25,748)	1,606,383	53,745			
13	Parcel 504 Phase II	3,159,309	3,159,309	-	-	3,023,946	135,363			
14	Boyd Lake Ave South	8,035,259	7,943,890	-	(91,369)	7,815,871	128,019			
15	Parcel 301	2,954,834	2,429,049	-	(525,785)	2,347,109	81,940			
16	Savanna 5th Subdivision	2,008,772	1,937,916	-	(70,856)	1,863,597	74,319			
17	Boyd Lake Ave North Landscaping (Trapper to North)	451,817	451,817	-	-	447,557	4,260			
18	Boyd Lake Avenue and Kendall Parkway Landscaping	1,411,394	1,411,394	-	-	1,391,124	20,270			
19	Savanna 2nd Kendall Pkwy Phase 2	5,550,940	5,501,706	-	(49,234)	5,471,706	30,000			
20	Northwest Arterial Roads Phase 2	5,608,818	5,360,841	-	(247,977)	5,305,601	55,240			
21	The Lakes Residential Phase 9 (MNW 17th)	1,435,306	1,435,306	-	-	1,410,109	25,197			
22	Kinston Metropolitan District	5,000,000	5,000,000	-	-	3,341,879	1,658,121			
	Totals	61,464,184	59,865,146	-	(1,599,038)	42,466,026	17,399,120			

Anticipated Project Funds Available**: 4,598,357

Part					_	_	_	_	
Property		A	В	С	D	E	F	G	Н
Migral M			Approved			o .	,		
Part		Project	Contract	Projected	Project	Project Total	Over/(Under)	Expenditures	Remaining Project
Control Property Service 1,000 2,000 0 0 0 0 2,473 17,230 18,000		Budget	<u>Amounts</u>	Costs	<u>Total</u>	From Prior Report	Project Budget	3/31/2024	Costs
Company Comp					(B+C)	Incr/(Decr)	(D-A)		(D-G)
Profession									
Profession	District Planning /Engineering Mamt	20,000	20,000	0	20.000	0	0	2.472	17 520
Principal Prin									
14928 1492		· · ·					*		
Page	District Engineering								
Company		117,720	100,233		115,520	U		12,073	137,240
Trainet Project Costs 12,000 74,475 50,525 12,500 0 0 0 30,941 94,959 12,500 0 0 0 0 0 0 0 0 0	(2)								
Direct Project Costs	Project: Parcel 205								
Direct Project Costs	Indirect Project Costs	125.000	74.475	50.525	125.000	0	0	30,941	94.059
Contingency 0		1				0	0		
Mariang Mari		ا م	0	0	0		0	0	0
15,000		1					*		0
Page	The same of the sa				125,000		0		
Mariest Project Costs			,	00,020					2 2,002
S25,000 S25,001 S25,	Project: Parcel 504 Phase III								
Contract	Indirect Project Costs	525,000	536,931	0	536,931	0	11,931	475,557	61,374
		525,000	536,931	0	536,931	0	11,931	475,557	61,374
Project Oxtes 18,449 22,007 40,456 0 0 9,306 31,135 15,127 15,12				Construction					
Indirect Project Costs 640,456 18,449 22,007 40,456 0 0 0 0,306 31,150 Direct Project Costs 66,424 46,822 19,602 66,424 0 0 0 0 0 6,624 60,624 0 0 0 0 5,643 60,624 0 0 0 0 5,643 60,624 0 0 0 0 5,643 60,624 0 0 0 0 5,643 60,624 0 0 0 0 5,643 60,624 0 0 0 0 5,643 60,624 0 0 0 0 0 5,643 60,624 0 0 0 0 0 5,643 60,624 0 0 0 0 0 0 5,643 60,624 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0									
100 100	Project: Myers Subdivision Landscaping and Sidewalk								
100 100	Indirect Project Costs	40 456	18 449	22 007	40 456	0	0	9 306	31 150
Section Sect		1 ' 1	·	•		-			
1,129 0 1,129 0 1,129 0 0 0 0 0 0 1,129 0 0 0 0 0 0 0 0 0		I I							
113,652 65,271 48,381 113,652 0 0 9,306 104,346		I I							
(5) Project-Centerra Parkway Traffic Signals Indirect Project Costs Indirect	Wai ranty/ Maintenance								
Project Contern Parkway Traffic Signals	(5)		**,	,	,			-,,,,,,,	
Direct Project Costs	Project: Centerra Parkway Traffic Signals								
Direct Project Costs	Indirect Project Costs	102 815	42 697	8 640	51 227	0	(51.499)	15 572	35 755
Contingency 33,298 0 24,791 24,791 0 (8,507) 0 24,791 Warranty/Maintenance 13,319 0 13,319 0 0 0 0 13,319 (6) 815,399 768,649 46,750 815,399 0 0 0 15,572 799,827 (6) Project Costs 815,399 768,649 46,750 815,399 0 0 0 15,572 799,827 (6) Project Costs 1,022,779 374,410 100,000 474,410 0 (548,369) 32,742 441,668 Unifered Project Costs 5,761,425 3,894,47 2,467,593 6,366,040 0 (548,369) 32,742 441,668 Ontingency 288,072 0 231,826 231,826 231,826 0 0 65,246 0 32,742 441,668 Warranty/Maintenance 115,229 0 115,229 0 0 0 32,742 7,154,763		· · ·							
13,319 0 13,319 13,319 0 0 13,319 13,319 0 0 0 0 13,319 13,319 0 0 0 13,319 13,319 0 0 0 15,572 799,827 79		· · ·				-		*	
Second		I I			·	-			
(6) Project: Millennium East 13th Indirect Project Costs Indirect Project Co	Wai ranty/ Maintenance	-							
Project: Millennium East 13th	(6)	010,033	700,017	10,750	010,033	Ü		10,072	777,027
Direct Project Costs 5,761,425 3,898,447 2,467,593 6,366,040 0 604,615 0 6,366,040	Project: Millennium East 13th								
Direct Project Costs 5,761,425 3,898,447 2,467,593 6,366,040 0 604,615 0 6,366,040	Indirect Project Costs	1 022 770	374.410	100 000	474 410	n	(549.240)	22 742	AA1 660
Contingency Contin		1 ' ' 1		·					
Marranty/Maintenance 115,229 0 115,229 0 0 0 0 115,229 0 0 0 0 0 115,229 0 0 0 0 0 0 0 115,229 0 0 0 0 0 0 0 0 0		I I						ı	
7,187,505 4,272,857 2,914,648 7,187,505 0 0 0 32,742 7,154,763 (7) Project: Kendall Parkway. Rocky Mtn. to Centerra Pkwy Indirect Project Costs 260,120 404,689 0 404,689 28,105 144,569 188,017 216,672 Direct Project Costs 972,890 974,570 0 974,570 1,680 1,680 1,680 972,890 Contingency 547,533 0 401,284 401,284 (29,785) (146,249) 0 401,284 Warranty/Maintenance 19,457 19,457 19,457 0 0 0 0 0 19,457								· · · · · · · · · · · · · · · · · · ·	
(7) Project: Kendall Parkway. Rocky Mtn. to Centerra Pkwy Indirect Project Costs 260,120 404,689 0 404,689 28,105 144,569 188,017 216,672 Direct Project Costs 972,890 974,570 0 974,570 1,680 1,680 1,680 972,890 Contingency 547,533 0 401,284 401,284 (29,785) (146,249) 0 401,284 Warranty/Maintenance 19,457 0 19,457 19,457 0 0 0 0 0 19,457									
Project: Kendall Parkway. Rocky Mtn. to Centerra Pkwy	(7)	7,107,303	1,272,037	2,711,010	7,107,303		, , , , , , , , , , , , , , , , , , ,	32,742	7,131,703
Direct Project Costs 972,890 974,570 0 974,570 1,680 1,680 1,680 972,890 Contingency 547,533 0 401,284 401,284 (29,785) (146,249) 0 401,284 Warranty/Maintenance 19,457 0 19,457 19,457 0 0 0 0 19,457	Project: Kendall Parkway. Rocky Mtn. to Centerra Pkwy								
Direct Project Costs 972,890 974,570 0 974,570 1,680 1,680 1,680 972,890 Contingency 547,533 0 401,284 401,284 (29,785) (146,249) 0 401,284 Warranty/Maintenance 19,457 0 19,457 19,457 0 0 0 0 19,457	Indirect Project Costs	260,120	404,689	0	404,689	28,105	144,569	188,017	216,672
Contingency 547,533 0 401,284 401,284 (29,785) (146,249) 0 401,284 Warranty/Maintenance 19,457 0 19,457 19,457 0 0 0 0 19,457	Direct Project Costs	· · ·							972,890
Warranty/Maintenance 19,457 0 19,457 19,457 0 0 0 0 19,457		· · ·							
			-						19,457
	¥, · · · · ·	1,800,000	1,379,259	420,741	1,800,000	0	0	189,697	1,610,303

Page 1 of 4

	A	В	С	D	E	F	G	Н
	Approved	Approved	Other	Estimated	Change in Estimated	Projected	Total	Estimated
	Project	Contract	Projected	Project	Project Total	Over/(Under)	Expenditures	Remaining Project
	Budget	Amounts	Costs	Total	From Prior Report	Project Budget	3/31/2024	Costs
	2000	- AMIVAINA	MANUE.	(B+C)	Incr/(Decr)	(D-A)	<u> </u>	(D-G)
(8)								
Project: Centerra Regional Pond 1								
Indirect Project Costs	130,678	111,376	20,800	132,176	0	1,498	29,170	103,006
Direct Project Costs	949,848	928,001	21,847	949,848	0	0	47,938	901,910
Contingency	47,492	0	45,994	45,994	0	(1,498)	0	45,994
Warranty/Maintenance	18,997 1,147,015	1,039,377	18,997 107,638	18,997 1,147,015	0	0	77,108	18,997 1,069,907
(9)	1,147,015	1,039,377	107,036	1,147,015	0	0	//,106	1,069,907
Project: Kendall Parkway/I-25 Underpass								
CDOT Contributions	6,000,000	6,000,000	0	6,000,000	0	0	6,000,000	0
2020 CDOT Enhancements Contribution	2,723,296	2,123,296	(598,628)	1,524,668	0	(1,198,628)	0	1,524,668
I-25 and HWY 34 Landscape Improvements	0	0	598,628	598,628	0	598,628	308,580	290,048
Underpass Study	42,900	42,900	0	42,900	0	0	42,900	0
	8,766,196	8,166,196	0	8,166,196	0	(600,000)	6,351,480	1,814,716
(10) Project: Kendall Parkway Underpass/Bus Stop Enhancements								
Indirect Project Costs	718,876	730,911	0	730,911	0	12,035	579,239	151,672
Direct Project Costs	2,451,250	2,260,797	0	2,260,797	134,136	(190,453)	451,381	1,809,416
Contingency	2,431,230	2,200,797	135,885	135,885	(134,136)	135,885	0	135,885
Warranty/Maintenance		0	42,533	42,533	0	42,533	0	42,533
, , , , , , , , , , , , , , , , , , ,	3,170,126	2,991,708	178,418	3,170,126	0	0	1,030,620	2,139,506
			<u>Warranty</u>					
(11)								
Project: Precision on the Tracks								
Indirect Project Costs	80,210	60,868	19,342	80,210	0	0	38,233	41,977
Direct Project Costs	251,639	190,397	62,782	253,179	0	1,540	177,214	75,965
Contingency	25,164	0	23,624	23,624	0	(1,540)	0	23,624
Warranty/Maintenance	5,033	0	5,033	5,033	0	0	0	5,033
	362,046	251,265	110,781	362,046	0	0	215,447	146,599
(12)								
Project: Meyers Group 5th Subdivision								
Indirect Project Costs	324,628	343,490	7,588	351,078	0	26,450	335,960	15,118
Direct Project Costs	1,215,400	1,289,460	0	1,289,460	0	74,060	1,270,423	19,037
Contingency	121,540	0	15,029	15,029	0	(106,511)	0	15,029
Warranty/Maintenance	24,308 1,685,876	1,632,950	4,561 27,178	4,561 1,660,128	0	(19,747) (25,748)	1,606,383	4,561 53,745
(13)	1,000,076	1,032,930	27,176	1,000,128	U	(43,/48)	1,000,383	55,/45
Project: Parcel 504 Phase II								
Indirect Project Costs	279,026	304,905	0	304,905	0	25,879	287,625	17,280
Direct Project Costs	2,528,194	2,774,598	26,248	2,800,846	0	272,652	2,736,321	64,525
Contingency	303,979	0	5,448	5,448	0	(298,531)	0	5,448
Warranty/Maintenance	48,110	0	48,110	48,110	0	0	0	48,110
	3,159,309	3,079,503	79,806	3,159,309	0	0	3,023,946	135,363

	A Approved Project <u>Budget</u>	B Approved Contract Amounts	C Other Projected <u>Costs</u>	D Estimated Project Total (B+C)	E Change in Estimated Project Total From Prior Report Incr/(Decr)	F Projected Over/(Under) <u>Project Budget</u> (D-A)	G Total Expenditures 3/31/2024	H Estimated Remaining Project <u>Costs</u> (D-G)
(14)				(B+C)	inci/(Deci)	(D-A)		(D-d)
Project: Boyd Lake Ave South								
Indirect Project Costs	1,239,901	1,315,644	0	1,315,644	0	75,743	1,290,587	25,057
Direct Project Costs	6,517,224	6,528,246	0	6,528,246	0	11,022	6,525,284	2,962
Contingency	155,754	0	0	0	0	(155,754)	0	0
Warranty/Maintenance	122,380	0	100,000	100,000	0	(22,380)	0	100,000
	8,035,259	7,843,890	100,000	7,943,890	0	(91,369)	7,815,871	128,019
(15) Project: Parcel 301								
Indirect Project Costs	537,014	458,411	0	458,411	0	(78,603)	445,850	12,561
Direct Project Costs	2,161,842	1,906,285	21,690	1,927,975	0	(233,867)	1,901,259	26,716
Contingency	213,315		0	0	0	(213,315)	0	0
Warranty/Maintenance	42,663		42,663	42,663	0	0	0	42,663
	2,954,834	2,364,696	64,353	2,429,049	0	(525,785)	2,347,109	81,940
(16) Project: Savanna 5th Subdivision								
Indirect Project Costs	196,846	205,663	0	205,663	0	8,817	176,248	29,415
Direct Project Costs	1,618,818	1,675,272	56,981	1,732,253	0	113,435	1,687,349	44,904
Contingency	160,732	0	0	0	0	(160,732)	0	0
Warranty/Maintenance	32,376	0	0	0	0	(32,376)	0	0
	2,008,772	1,880,935	56,981	1,937,916	0	(70,856)	1,863,597	74,319
(17)								
Project: Boyd Lake Ave North Landscaping (Trapper to North)								
Indirect Project Costs	49,472	41,682	6,610	48,292	0	(1,180)	44,480	3,812
Direct Project Costs	359,433	403,077	0	403,077	0	43,644	403,077	0
Contingency	32,912	0	0	0	0	(32,912)	0	0
Warranty/Maintenance	10,000	0	448	448	0	(9,552)	0	448
	451,817	444,759	7,058	451,817	0	0	447,557	4,260

	A Approved Project	B Approved Contract	C Other Projected	D Estimated Project	E Change in Estimated Project Total	F Projected Over/(Under)	G Total Expenditures	H Estimated Remaining Project
	Budget	<u>Amounts</u>	Costs	<u>Total</u> (B+C)	From Prior Report Incr/(Decr)	Project Budget (D-A)	3/31/2024	Costs (D-G)
(18) Project: Boyd Lake Avenue and Kendall Parkway Landscaping								
Indirect Project Costs	85,631	69,972	16,699	86,671	0	1,040	67,540	19,131
Direct Project Costs	1,283,333	1,323,584	0	1,323,584	0	40,251	1,323,584	0
Contingency	42,430	0	1,139	1,139	0	(41,291)	0	1,139
Warranty/Maintenance	0	0	0	0	0	0	0	0
	1,411,394	1,393,556	17,838	1,411,394	0	0	1,391,124	20,270
(19) Project: Savanna 2nd Kendall Pkwy Phase 2								
Indirect Project Costs	597,871	597,871	(44,880)	552,991	0	(44,880)	552,991	0
Direct Project Costs	4,906,498	4,918,715	0	4,918,715	0	12,217	4,918,715	0
Contingency	0	0	0	0	0	0	0	0
Warranty/Maintenance	46,571	0	30,000	30,000	0	(16,571)	0	30,000
	5,550,940	5,516,586	(14,880)	5,501,706	0	(49,234)	5,471,706	30,000
(20) Project: Northwest Arterial Roads Phase 2 (Boyd Lake Ave north of Carrie and Kendall Pkwy west of Main St)								
Indirect Project Costs	689,326	663,461	0	663,461	0	(25,865)	661,900	1,561
Direct Project Costs	4,753,295	4,695,685	0	4,695,685	0	(57,610)	4,643,701	51,984
Contingency	77,816	0	0	0	0	(77,816)	0	0
Warranty/Maintenance	88,381	0	1,695	1,695	0	(86,686)	0	1,695
	5,608,818	5,359,146	1,695	5,360,841	0	(247,977)	5,305,601	55,240
(21) Project: The Lakes Residential Phase 9 (MNW 17th)								
Cost Share Reimbursement	1,435,306	1,435,306	0	1,435,306	0	0	1,410,109	25,197
	1,435,306	1,435,306	0	1,435,306	0	0	1,410,109	25,197
(22) Project: Kinston Metropolitan District								
Cost Share Reimbursement	5,000,000	3,341,879	1,658,121	5,000,000	0	0	3,341,879	1,658,121
	5,000,000	3,341,879	1,658,121	5,000,000	0	0	3,341,879	1,658,121
Grand Totals	61,464,184	53,939,449	5,925,697	59,865,146	0	(1,599,038)	42,466,026	17,399,120

Bond/Cash Funds Available	\$ 21,997,477
Estimated Remaining Project Costs*:	(17,399,120)
Anticipated Project Funds Available**:	4.598.357

^{*} Remaining costs include uncontracted costs of \$5,925,697.

 $[\]ensuremath{^{**}}$ Funding of \$4,598,357 is available for reported projects.

^{\$10,524,054} is available for contracting. (\$21,997,477 in available cash less remaining contracted costs of \$11,473,423.)

CENTERRA METROPOLITAN DISTRICT- CAPITAL NEEDS FOR COMMITTED AND PRIORITY PROJECTS 5/15/2024

CASH AVAILABLE (5/14/24 CFS) \$ 21,997,477

LESS: COMMITTED PROJECTS: (Remaining to be spent)	CFS#	Estimated Remaining Project Spend		PM-Recommended Savings/Deferrals		Recommended lemaining Spend (District PM)	Project Amendment Notes		
TIER 1: PROJECTS WITHIN CAPITAL FUNDS SUMMARY (APPROPRIATED/BUDGETED)									
General Capital Projects	1	137,248		_	\$	137,248			
Parcel 205- Kendall Parkway and Utility Improvements	2	94,059	\$	_	\$	94,059			
504 Phase III (Resort 55- Land South of Railway Flats)	3	61,374	\$	-	\$	61,374			
Myers Subdivision Landscaping and Sidewalk	4	104,346	\$	-	\$	104,346			
Centerra Parkway Traffic Signals	5	799,827	\$	_	\$	799,827			
Millennium East 13th Subdivision	6	7,154,763	\$	-	\$	7,154,763			
Kendall Parkway, Rocky Mnt to Centerra Parkway	7	1,610,303	\$	-	\$	1,610,303			
Centerra Regional Pond 1	8	1,069,907	\$	-	\$	1,069,907			
Kendall Parkway/I-25 Underpass Contributions to CDOT	9	1,814,716	\$	-	\$	1,814,716			
I-25 CDOT Bus Transit Enhancements- Design Only	10	2,139,506	\$	-	\$	2,139,506			
Precision on the Tracks Design (Myers Group Sub Treelawn)	11	146,599	\$	-	\$	146,599			
Meyers Group 5th Subdivision (Auto Dealer)	12	53,745	\$	-	\$	53,745			
Parcel 504 Phase II Design + Construction	13	135,363	\$	-	\$	135,363			
Boyd Lake Ave South (US34 to GLIC and 15th St RAB)	14	128,019	\$	-	\$	128,019			
Parcel 301	15	81,940	\$	-	\$	81,940			
Savannah 5th Subdivision	16	74,319	\$	-	\$	74,319			
Boyd Lake Avenue North Landscaping (Trapper to North Boundary)	17	4,260	\$	-	\$	4,260			
Boyd Lake Avenue and Kendall Parkway Landscaping	18	20,270	\$	-	\$	20,270			
Savanna 2nd, Kendall Pkwy Phase 2 (Rocky to Main St)	19	30,000	\$	-	\$	30,000			
Northwest Arterials PH2 (Boyd North & Kendall W)	20	55,240	\$	-	\$	55,240			
The Lakes Residential Phase 9 (within CMD Boundaries)	21	25,197	\$	-	\$	25,197			
Kinston Residential Phase 1 (Within CMD Boundaries)	22	1,658,121	\$	-	\$	1,658,121			
		-	\$	-	\$	-			
AVAILABLE BALANCE AFTER BUDGETED CFS PROJECT	AVAILABLE BALANCE AFTER BUDGETED CFS PROJECTS \$4,598								

TIER 2: PRIORITY PROJECTS - DEVELOPER (BUSINESS PLAN) PROJECTION OR PRIORITY PROJECT	Remaining Project Spend	Anticipated Project Appropriation Date	Recommended Remaining Spend (District PM)	Cumulative Balance, Tier 1 & 2 Projects**	
Kendall Parkway/Boyd (Lakes) Landscaping	\$ 600,000	6/15/2024	\$ 600,000	\$3,998,355	
Myers Subdivision- Public Landscaping and Sidewalk (New Auto Dealer), Construction	\$ 66,348	7/15/2024	\$ 66,348	\$3,932,007	
Parcel 504 Phase III Construction (Resort 55 MF)	\$ 2,177,948	9/15/2024	\$ 2,177,948	\$1,754,059	
Parcel 205 Construction Costs	\$ 1,375,000	10/15/2024	\$ 1,375,000	\$379,059	

CASH BALANCE AFTER CFS +TIER 2 PROJECTS

\$379,059

DISCLAIMER: This document is intended for planning purposes only, please see the 2023/2024 Adopted Budgets for District approved and appropriated funds.

^{**} Negative cumulative balances within Tier 1 or Tier 2 projects do not reflect any current shortfall for the district, and only identify intended priority and costs of upcoming projects.